Declassified in Part - Sanitized Copy Approved for Release 2013/04/29 : CIA-RDP80-00810A002500740005-1

50X1-HUM

	SECRET/CONTROL - U.S. OFFICIALS ONLY
	_2_
6.	Repair work on the runway of the field continued between 21 and 24 July. Sections of the taxiway and the northern portion of the runway had been provided with a coat of camouflage paint. In late July, the painting of the northern section of the runway was suspended because cracks had formed there.  Defective sections of the runway were blasted; these operations continued in early August. In spite of these troubles, the runway was to be accepted by the Soviet Occupation Power on 15 August. The painting of the taxiways continued.  Demage was selso noticed on the southeast-northwest runway.  50X1-HUM
7.	About 11 a.m. on 13 August, a Soviet single-engine high-wing monoplane landed at the field. A Soviet colonel, whose cap had a green ribbon, left the plane. He inspected the field and left again after two hours. The Soviet major who controlled construction work at the field and who had escorted the colonel declared that the runway would be accepted on 17 August. The repair 50X1-HUN work on the main runway was completed as early as 13 August. After 21 July, work on the construction of new aircraft revetments was suspended. The painting of these revetments continued.   50X1-HUM
8.	Excavation work was under way at the fuel dump in the northeastern corner of the installation from 21 through 24 July. Concrete mixing machines were seen there. In early August,
9.	In late July, only about 300 construction workers remained at the field. The other workers previously employed on the project were sent to Saxony, Anhalt, Schorfheide and particularly to Dessau. In early August, more construction workers were transferred to Fuerstenberg on the Oder River. About 10 August, all the construction machinery and narrow-gauge field railroad equipment was shipped to Leipzig.  50X1-HUM
10.	
n.	the defective sections of the runways and taxiways at the installation had to be blasted and repaired.  50X1-HIM 50X1-HUM
12.	On 30 July, Major Egoryev (fnu), supply officer of the air force units stationed in the Weisse Stadt restricted area in Oranienburg, arrived by truck at the Oranienburg construction bureau of the special construction
	bureau from Eberswalde and checked on estimates of cost for repair work on 50X1-HUM Hans Schemm Schule.  250 to 300 air force personnel, construction and ground personnel, were stationed in the air force section of the
•	Weisse Stadt restricted area. Most of these air force soldiers were quartered in Hans Schemm Schule. Truck was observed in front of the school.  On 4 August, air force trucks in front of the school.  50X1-HUM
13.	On 8 August, a Soviet commission was expected to arrive on 17 or 18 August for the acceptance of the field. All runways and taxiwaya a total area of about 200,000 square meters, were provided with a coat of 50X1-HUM black, green and brown camouflage paint. Aircraft revetments were also painted in the same way.
14.	"Kech Werder" and "Kech Wittstock" which both worked for the air force were deactivated. "Kech Eberswalde" was in charge of the air force project in Oranienburg.

SECRET/CONTROL - U.S. OFFICIALS ONLY


	<b>3.</b>	,
5.	after 17 June, all aircraft were 50	X1-HU
	with-drawn which was stationed near Cottbus. 50	X1-Hl
	Only theoretical training and close order drill were given to the unit after	//X 1 1 1·
	17 June	1 11 18 4
6.	• •	-HUM
	From 5 through 12 August, construction work continued along a normal pattern at the field. The taxiways, on which work was still being done, were lighted at night. A wooden observation tower 10 to 12 meters high was being constructed beside the hangar in the northern portion of the field. The watch tower previously located in the middle of the installation had been dismantled. On 6 August,  24 aircraft revetments at the field. The space between the concrete slabs of the revetments was filled with stones and gravel and topped with sod. The revetments were provided with a coat of camouflage paint. Between 9 as 12 August, an excavator was at work in each of the two revetments west of the Wilhelmstal Estate. The excavated sand was being removed by means of a conveyor belt to the rear of the revetments, which were being connected to the taxiways by concrete lanes. The distance between the revetments and the taxiway varied from 30 to 50 meters.  50X1-HUM  50X1-HUM	ls- n nd
	Between 9:30 a.m. and 10 a.m. on 6 August, a MiG-15 approached the field at a low altitude. The landing of the MiG could not be observed. About 10 minutes later, another MiG-15 was seen at low-level flight over the installation. this aircraft landed, because the same maneuver was repeated some time later.	3
	50X1-HUM 50X	1-HUN
8.	On 9 August, Oranienburg airfield was unoccupied.	
	Hans Schemm Schule in the Weisse Stadt restricted area quartered	
	Soviet technical personnel which were said to be under the command of Lieutenar	t
	Colonel Romanienkov (fnu). 50X	1-HU
	50	X1-HL
. •	Comment.	١ .
		ĺ
	For sketch of taxiways and runways at the field, see 50	X1-Hl
	Annex 1. The measurements given indicate the over-all length of the runways and taxiways. The figures mentioned represent approximate values except for the data on the main runway. It is noteworthy that both taxiways and runways and ai craft revetments will be provided with a coat of camouflage paint. Major Egorye and Lieutenant Colonel Romanenko were reported previously.	r-
2.	Comment. For copy of the plan for the fuel dump, see Annex 2.	X1-H

SECRET/CONTROL - U.S. OFFICIALS ONLY

Annex 1	

SECRET/CONTROL - U.S. OFFICIALS ONLY

## Sketch of Run- and Taxiways at Oranienburg Airfield




SECRET/CONTROL - U.S. OFFICIALS ONLY

Declassified in Part - Sanitized Copy Approved for Release 2013/04/29 : CIA-RDP80-00810A002500740005-1

50X1-H	
enex 2	,

SECRET, SONTROL - U.S. CIFICIALS CALLY

## Sketch of Fuel Dump to be Built at Oranienburg Airfield



50X1-HUM

SECRET	CONTERNT.		11 0	OFFICIALS	OME
SEARCH	CONTROL	*	U D	OTETOTATO	UNLL

\_2\_

Apnex 2

## Legend:

A

- 1 and 2 2 concrete walls
- 3 through 6 4 fuel containers with a total capacity of 250,000 liters
- 7 Layer of earth covering the dug-in containers

A total of 16 fu: containers with a storage capacity of 1,000,000 liters expected to be installed.

- B Lay-out of fuel dump
  - 1 Unloading track
  - 2 Track to the airfield
  - 3 Hanger
  - 4 Projected concrete road to fuel dump
  - 5 a, b, c, d Roads facilitating the loading and unloading of fuel
  - 6 through 9 Batteries of 4 fuel containers each

SECRET/CONTROL - U.S. OFFICIALS ONLY